

Wembdon St Georges Primary School

Classroom Extension Project

Newsletter

Welcome to our newsletter which we hope will keep you informed of the activities at the school. Please feel free to contact me on [07789 397401](tel:07789397401) should you have any queries.

The Construction Team



Warren Robinson
Site Manager



Terry Scull
Quantity Surveyor



Andrew Moss
Construction Manager



Matt Casey
D&B Manager



Steve Bass
SHE Manager

The Project:

The project is a 2-storey extension to the existing school to provide much needed extra classroom space, and internal staircase and lift along with improved ancillary rooms and circulation space.

Our aim is to carry out and complete the project with as little impact on the school, pupils and residents as possible, and are due to have the extension ready for the new school term in September 2015.

What have we done?

Over the Easter when the children were away, we progressed all the pipework through the school and returned it to their normal use ready for the first day back.

We have nearly completed the connection works to the existing school, where the extension joins in to it, and have completed the joists and flooring to the first floor. The timber walls of the first floor extension have progressed very well, and the roof joists to the flat roof area have been installed.

The blockwork from 1st floor to roof has started and we can now truly see the space we have created for the pupils.

We have held meetings and visits with specialist suppliers in advance of them arriving on site, and have been planning the roof installation to both the flat and pitched roof areas.



The First Floor





New corridor
(Circulation
area) outside
the ground floor
classrooms

One of the
first floor
classrooms
taking
shape



Apologies:

It would appear that we recently had a rogue driver who was neither polite nor co-operative when leaving the school. We would like to apologize for this, and re-assure you that we have taken this up with the supplier concerned and reminded them of their duty of care both under our rules and that of the highway-code. If anything like this does happen again, please feel free to call me direct on my mobile number below.

The Next Month?

This month the site should start looking like a building as the pitched roof goes on to the main building, and we start finalizing plans for the internal works.

The building will move on at a great pace, and before we now it we will be planning the handover and occupation of the area.

For Info: The temp classrooms (in the top field) are due to be removed on the 24th July, and we are currently planning this with the supplier and will advise if there is likely to be any impact on your selves in due course.

Deliveries:

We will always plan to have deliveries outside of the busy periods, but there can always be a "rogue" lorry/van arrive. If this does happen the school and residents will always take priority and we will try to keep any disruption to a minimum.

If anything does cause anyone issues, please feel free to contact us the numbers below.

Considerate Constructors:

All Kier projects are registered with the Considerate Constructors Scheme.

This is a scheme that promotes reducing the impact of construction sites on the local community and surrounding area. As part of the process, we would welcome any comments you may have-please contact the Site Manager Warren Robinson on 07789 397401. Alternatively you may wish to call the scheme hotline on 0800 783 1423 if you do not wish to speak to us direct.



If you have any comments/suggestions, please feel free to contact me on the mobile number above or via email:
warren.robinson@kier.co.uk

If you wish to receive this newsletter by email in the future
please email me at warren.robinson@kier.co.uk