

# Wembdon St Georges Primary School

## Classroom Extension Project

# Newsletter

Welcome to our second newsletter which we hope will keep you informed of the activities at the school. Please feel free to contact me on **07789 397401** should you have any queries.

### *The Construction Team*



Warren Robinson  
Site Manager



Terry Scull  
Quantity Surveyor



Andrew Moss  
Construction Manager



Matt Casey  
D&B Manager



Steve Bass  
SHE Manager

### ***The Project:***

The project is an 2 storey extension to the existing school to provide much needed classroom space, internal staircase and lift along with improved ancillary rooms and circulation space.

Our aim is to carry out and complete the project with as little impact on the school, pupils and residents as possible, and are due to have the extension ready for the new school term in September 2015.

### ***What have we done?***

*We have completed the sub-structure and fitted the concrete beam and block floor to the new build area.*

*The steel columns have been fitted to the classroom main walls, and we have started the main blockwork to the new build area.*

*We have also been continuing with our planning and looking forward by holding various meetings with suppliers/designers about future elements.*

*We have been affected slightly by the weather this month, plus a slight delay in fitting the steels due to supply issues, but we are pushing on hard to ensure we complete before the school term starts in September.*



The building is starting to take shape



## **The next month?**

This month is arguably the busiest of the programme with works on site and planning ahead.

We have the blockwork and steels to the building being erected, along with the Pre-Cast Concrete Planks for the first floor, whilst also finalising the design for the roof.

We are starting to plan key dates around the Easter break for works inside the school, to minimise disruption, and these are vital to getting the project finished on time.



## **Revised Planning:**

*We have now had the design for the external finishes and this has meant a revised planning application needs to be applied for. The scheme has not changed from the original only the external finishes to the upper and lower levels of the main new build. (Upper Level: Timber Cladding. Lower level: Render*

*Above is an Artists Impression of the revised scheme but full details can be found on the Council Planning website. (Planning Ref: PL\2734\14 (1/51/15/9))*

*<http://www.somerset.gov.uk/environment-and-planning/planning/view-or-comment-on-a-planning-application/>*

## **Deliveries:**

*We will also plan to have deliveries outside of the busy periods but there can always be the odd "rogue" lorry/van arrive, if this does happen the school and residents will always take priority and we will try to keep any disruption to a minimum.*

*If anything does cause anyone issues, please feel free to contact us on the numbers below.*

## **Considerate Constructors**

All Kier projects are registered with the Considerate Constructors Scheme.

This is a scheme that promotes reducing impact of construction sites on the local community and surrounding area. As part of this process, we would welcome any comments you may have - please contact our site manager, Warren Robinson on 07789 397401. Alternatively, you may call the scheme hotline 0800 783 1423 if you do not wish to speak to us direct.



If you have any comments/suggestions, please feel free to contact on the mobile number above or via email [warren.robinson@kier.co.uk](mailto:warren.robinson@kier.co.uk)

If you wish to receive this newsletter by email in the future please email me at [warren.robinson@kier.co.uk](mailto:warren.robinson@kier.co.uk)