

Wembdon St Georges Primary School

Classroom Extension Project

Newsletter

Welcome to our newsletter which we hope will keep you informed of the activities at the school.
Please feel free to contact me on [07789 397401](tel:07789397401) should you have any queries.

The Construction Team



Warren Robinson
Site Manager



Terry Scull
Quantity Surveyor



Andrew Moss
Construction Manager



Matt Casey
D&B Manager



Steve Bass
SHE Manager

The Project:

The project is a 2-storey extension to the existing school to provide much needed extra classroom space, and internal staircase and lift along with improved ancillary rooms and circulation space.

Our aim is to carry out and complete the project with as little impact on the school, pupils and residents as possible, and are due to have the extension ready for the new school term in September 2015.

What have we done?

The building is now looking "like a building"; with the walls now complete and the roof structures on.

The internal first fix elements have pushed on to the classrooms and the circulation areas.

We have also formed the concrete base to the new lift and installed the concrete to the new stairs.

We have removed the old windows to classroom 3 and the toilets and blocked in the holes as required.

We have been holding meetings with specialist companies and booking in the internal finishing works.



The Roof
Structures





New stairs
treads concreted

One of the
ground
floor
classrooms
taking
shape



The next month:

Next month pushes on again, with the building planned to be water tight with the roof coverings complete and the windows and doors installed.

This releases the internal finishes to start and it will be full steam ahead to get the building finished internally.

The external finishes are planned to start the later part of the month with the scaffold due to be removed early July.

We will also be planning and final installations and commissioning and starting to look at the handover of the building to the school in mid-august.

Other info: a Reminder

For Info: The temp classrooms (in the top field) are due to be removed on the 24th July, and we are currently planning this with the supplier and will advise if there is likely to be any impact on your selves in due course.

Deliveries:

We will always plan to have deliveries outside of the busy periods, but there can always be a “rogue” lorry/van arrive. If this does happen the school and residents will always take priority and we will try to keep any disruption to a minimum.

If anything does cause anyone issues, please feel free to contact us the numbers below.

Considerate Constructors:

All Kier projects are registered with the Considerate Constructors Scheme.

This is a scheme that promotes reducing the impact of construction sites on the local community and surrounding area. As part of the process, we would welcome any comments you may have-please contact the Site Manager Warren Robinson on 07789 397401. Alternatively you may wish to call the scheme hotline on 0800 783 1423 if you do not wish to speak to us direct.



If you have any comments/suggestions, please feel free to contact me on the mobile number above or via email:
warren.robinson@kier.co.uk

If you wish to receive this newsletter by email in the future
please email me at warren.robinson@kier.co.uk